



Central - Fine Arts Addition & Renovation



New electrical service installation is complete; electrical shutdown for service transfer occurred during the Thanksgiving holiday. The north half of the exterior wall foundation footings are complete; basement excavation has begun. Priming and first coat of paint has begun in the instrument storage area. Band room CMU chase wall has been constructed.

Central - Overall CM Contract



At the pool infill project, drywall hang, tape, mud and sand is nearly completed pending the removal and replacement of the pool deck drinking fountains. Priming and painting in the storage room has begun. Ceiling demolition on the old pool deck is complete. Pouring of the leveling concrete floor slab has begun.

Central - Special Education/Student Service



Window and curtain wall installation is 75% complete; exterior storefront windows have been placed and the curtain wall has begun. Level 1 and level 2 drywall is 95% complete. Priming and painting of first coat is nearly complete. Level 1 and level 2 ceiling grid has begun. Steel for pan stairs has been placed.

South - Pool Expansion



The concrete slab on deck of the entrance to the vestibule level 2 has been poured and concrete bleachers are 30% complete. Structural steel detailing is complete following installation of skylight support steel. Air and vapor barrier and face brick at the north CMU wall has begun and is 30% complete. Foundation excavation has resumed at the east elevation and pool excavation has resumed at the deep end.