



Central - Fine Arts Addition & Renovation



New electrical service installation is 80% complete; electrical shutdown for service transfer is anticipated for November 24. The north half of the exterior wall foundation footings have begun; concrete pours began on November 18. Band room overhead mechanical, electrical and plumbing rough-in is complete.

Central - Overall CM Contract



Drywall hang and tape is 80% complete. Ceiling demolition has begun. Floor leveling and painting is anticipated to begin the week of November 22.

Central - Special Education/Student Service



Window and curtain wall installation is 60% complete; west and south elevations are complete and the storefront and curtain wall is in progress. Level 1 & level 2 drywall is 80% complete. Priming and painting has begun. Learning stair concrete pours are complete. Elevator installation is nearly complete pending final balancing, tuning, and testing.

South - Fine Arts Renovation



Students and staff have begun occupying the space. Final punch list inspection items are being addressed by the contractors.

South - Pool Expansion



Entrance vestibule level 2 concrete slab on deck and new bleachers pour is anticipated 11/23. Structural steel detailing is 75% complete. Upon completion of the detailing, boom lifts will be removed from the pool interior so the remainder of the foundations can be excavated for, formed, and poured. North CMU masonry wall is complete.