



Central - Fine Arts Addition & Renovation



New electrical service installation is 50% complete. The band room's north wall concrete masonry unit is 90% complete; brick face is to follow. The band room overhead mechanical, electrical and plumbing rough-in is 25% complete.

Central - Overall CM Contract



Existing truss reinforcement is complete. New masonry door openings are complete. Mechanical, electrical and plumbing rough-in is in progress and is 75% complete. The new roof top unit has been lifted and set.

Central - Special Education/Student Service



Roof metal flush panels have begun. Window and curtain wall installation is 40% complete. Temporary heat will be brought to level 1 over the next week. Level 1 and level 2 drywall is 60% complete. Elevator cab construction is complete. Elevator door frames have begun. Learning stair construction has begun.

South - Fine Arts Renovation



Roof coping is complete. Acoustic panels and curtains installation is complete. Acoustic glass installation is complete. The Regional Office of Education inspection was passed and occupancy has been granted. Furniture installation is complete. Students and staff have begun occupying the space.

South - Pool Expansion



Final foundation and exterior walls will be constructed after the pool bulkhead has been delivered (mid-January is the target date). Structural steel columns and beams and steel decking at the new entrance vestibule is 80% complete. Roofing is anticipated next week. New structural steel trusses are anticipated to be installed late during the week of Nov. 8.