



**Central - Fine Arts Addition & Renovation**



New electrical service installation is in progress, but is now delayed by the recent rain. Following the pouring of the floor slab, the band room overhead mechanical, electrical and plumbing rough-in and north wall masonry has begun.

**Central - Overall CM Contract**



Existing truss reinforcement is 80% complete. New roof curb has been installed to prepare for new RTU. Mechanical, electrical and plumbing rough-in for the new RTU is in progress.

**Central - Special Education/Student Service**



Roof metal flush panels and roof coping remains. Brick installation is complete at the south and east elevations. Window and curtain wall installation has begun and is 20% complete. Level 1 and level 2 drywall is 40% complete. Elevator installation has begun.

**South - Fine Arts Renovation**



Roof coping is in progress and 90% complete. Site light poles remain. Ceiling tile installation is complete. Final mechanical, electrical and plumbing trim is complete. Millwork installation is complete. Acoustic panels and curtains installation is 75% complete. Acoustic glass installation is 80% complete. The Regional Office of Education inspection is scheduled for November 2. Furniture installation is scheduled for November 3.

**South - Pool Expansion**



The Final foundation and exterior wall will be constructed after the pool bulkhead has been delivered (mid-January is the target date). Formwork and reinforcement steel for the pool's east and west walls are complete. The shallow-end pool walls were poured on October 28. New structural steel trusses are anticipated to be installed during the week of November 1. Pool bleacher steel is complete. Dectron steel is in progress.