



**Central - Fine Arts Addition & Renovation**



Basement excavation is 60% complete. The new band room slab-on-grade has been poured.

**Central - Overall CM Contract**



Abatement of lead-based paint on existing trusses is complete. The reinforcing of the existing truss and frames has begun. The rooftop mechanical unit has been demolished and removed.

**Central - Special Education/Student Service**



Exterior air and vapor barrier is complete. Roofing is in progress and 90% complete; the metal flush panels and roof coping remains. Brick installation at the west elevation is complete; brick at the south elevation has begun and is 50% complete. Window installation at the west elevation has begun. Level 1 mechanical, electrical and plumbing in-wall rough-in is complete. Level 1 & level 2 drywall is 20% complete.

**South - Fine Arts Renovation**



Roof coping is in progress and 80% complete. Site landscaping, sidewalks, and curbs are complete; light poles remain. Curtain wall system is complete. Flooring installation is complete. Ceiling tile installation has begun and is 80% complete. Millwork installation is 75% complete. Doors have been hung.

**South - Pool Expansion**



Final foundation and exterior wall will be constructed after the pool bulkhead has been delivered (mid-January is the target date). Formwork and reinforcement steel is in progress on the east and west walls of the pool and is 80% complete. Structural steel reinforcements of existing trusses is complete; supplemental support steel is 75%. Lower-level FRP grating is complete. New structural steel trusses are anticipated to be delivered and set during the week of October 25.