



Central - Fine Arts Addition & Renovation



Basement excavation is 60% complete. Roofing has begun and the first waterproof membrane is in place. The area around the geo-foam concrete has been backfilled with stone.

Central - Overall CM Contract



Demolition of existing duct work complete. The abatement of lead-based paint on existing trusses is in progress and 50% complete.

Central - Special Education/Student Service



Exterior air and vapor barrier is 98% complete, only fine detailing remains. Roofing is in progress and 90% complete; the building is waterproofed, but metal flush panels and roof coping remains. Brick installation at the west elevation is 60% complete. Mechanical, electrical and plumbing overhead rough-in on level 1 is complete; in-wall rough-in is 90% complete. Level 1 & level 2 drywall is 10% complete.

South - Fine Arts Renovation



Roof coping remains. Band room skylight installation is complete. Overhead mechanical, electrical and plumbing inspection has been passed. Curtain wall system is 90% complete. Flooring installation is 90% complete. Ceiling tile installation has begun and is 25% complete. Millwork installation has begun and is 60% complete. Music instrument storage lockers have been installed.

South - Pool Expansion



East side exterior foundation walls have resumed and are 90% complete. One section of east side foundations and exterior wall will be intentionally delayed to allow for equipment to enter and exit the interior work area. Final foundation and exterior wall will be constructed after the pool bulkhead has been delivered (mid-January is the target date). Pool installation sequence is expected to take several months. Slab-on-grade at the new pool vestibule is complete. Structural steel reinforcements of existing trusses is 40% complete. New structural steel installation is anticipated to begin during the week of October 18.