



Central - Fine Arts Addition & Renovation



Basement excavation has been resequenced pending Comed electrical shutdown. West masonry chase wall construction has begun following completion of duct work. Structural steel erection is anticipated to begin in the middle of next week.

Central - Overall CM Contract



Fence removal at the new grandstands to prepare for final asphalt installation is complete. Final asphalt paving to be completed early next week. Demolition is in progress at the existing pool infill.

Central - Special Education/Student Service



Exterior metal framing is complete; air and vapor barrier is in progress and is approximately 70% complete. Roofing is in progress and 70% complete. Brick install has begun. Overhead mechanical, electrical and plumbing rough-in is ongoing on both floors. Level 2 wall framing is 75% complete. In-wall mechanical, electrical and plumbing rough-in has begun.

South - Fine Arts Renovation



Roof blocking, coping, and exterior soffit have begun. Overhead mechanical, electrical and plumbing is nearly complete. Drywall installation, taping, mud, and sanding is 80% complete. Priming and first coat of paint has begun.

South - Pool Expansion



Exterior foundation walls are 80% complete. Pool under-slab plumbing is in progress; pool installation sequence is expected to take several months. Electrical and plumbing in-wall rough-in is ongoing. Overhead mechanical, electrical and plumbing rough-in has resumed in the first-floor corridor and locker rooms.