



Central - Fine Arts Addition & Renovation



The basement excavation has been resequenced pending Comed electrical shutdown. Cast-in-place foundations at the west bearing wall and band wing wall are complete. West wall ductwork and ductwork insulation is complete. IDF room rough-in is complete.

Central - Overall CM Contract



The grandstand aluminum is complete. The parking lot asphalt paving and striping is complete. In classroom renovations are complete. Roof replacements are substantially complete. The sidewalk work by the varsity baseball field is complete. Demolition is in progress at the existing pool infill.

Central - Pool Replacement



The natatorium is complete and has been turned over to the owner.

Central - Special Education/Student Service



Exterior metal framing is complete; air and vapor barrier is in progress and is approximately 50% complete. Roofing is in progress and 60% complete. Interior wall layout is complete. Overhead mechanical, electrical and plumbing rough-in has begun on both floors. Level 2 wall framing has begun. Classroom renovations are complete. The special education space renovation is complete.

South - Cafeteria/Kitchen/Serving



IDPH inspection has been passed. The kitchen has been stocked and is in service. Site Landscaping is complete.

South - Fine Arts Renovation



At the addition, brick masonry enclosure is complete. Sequence two of structural steel erection is complete. Waterproof roofing membrane is complete. However, roof blocking, coping and exterior soffit remain. Overhead mechanical, electrical and plumbing is nearly complete. Ground level exterior windows have been installed. Soffit framing has begun. Drywall has begun. Door frames are installed. The renovated classrooms are complete.

South - Overall CM Contract



New roof installations are substantially complete. Bathroom renovations are substantially complete and are in service.

South - Pool Expansion



Exterior foundation walls are 75% complete. Elevator pit has been poured. Lead-based paint abatement on steel trusses is complete. Excavation of the deep end of the pool is complete. Pool installation has begun; under-slab plumbing is in progress. Electrical and plumbing in-wall rough-in is ongoing. Overhead mechanical, electrical and plumbing is ongoing.