



Central - Fine Arts Addition & Renovation



Basement excavation is 10% complete. The cast-in-place foundations are in progress and are approximately 85% complete. The IDF room rough-in is near complete. Door glazing remains. A portion of the department moved back on Aug. 10.

Central - Overall CM Contract



Grandstand aluminum is approximately 80% complete. The press box has been placed. Final track lining is complete. Parking lot asphalt paving is 50% complete. In the classrooms, flooring has been laid. The trench drain in the varsity baseball field has been installed. New roof replacements are approaching substantial completion.

Central - Pool Replacement



The final mud set and floor tile is nearly complete. The pool deck cubbie install has begun. Natatorium painting is complete. Pool plaster is complete and the pool has been filled. Additional sidewalks have been poured with topsoil and landscaping following behind. Contractors have begun addressing punch list items.

Central - Special Education/Student Service



Exterior metal framing has begun and is 80% complete. Roofing has begun. In the classroom renovations, flooring has been laid. Doors have been hung. New furniture has been delivered. Drywall soffit is complete. New drywall has been painted. In the special education renovation, ceiling tiles have been dropped. Flooring has been laid.

South - Cafeteria/Kitchen/Serving



Storefront doors have been installed in the cafeteria courtyard. The cafeteria courtyard slab has been poured. Kitchen equipment installation is complete. Final paint is complete. IDPH pre-inspection has been conducted.

South - Fine Arts Renovation



In the addition, the brick masonry enclosure is 75% complete. The second dequence of structural steel erection is 10% complete. In the renovated area, ceiling tile has been dropped. Flooring has been laid.

South - Overall CM Contract



New roof install at areas 10, 8.10, and 5 are approximately 90% complete. In the bathroom renovations, plumbing fixtures and partitions remain. Furniture delivery has been made to newly renovated classrooms.

South - Pool Expansion



Framing for exterior foundation walls has begun. Ceiling scraping is complete. Lower level and foundation excavations are 60% complete. Electrical and plumbing in-wall rough-in is ongoing. Overhead mechanical, electrical, and plumbing is ongoing.