



Central - Fine Arts Addition & Renovation



Basement excavation has begun. Cast-in-place foundations are in progress and approximately 85% complete. The western and southern bearing masonry walls have been constructed. CMU walls in the IDF room are complete and rough-in has begun. Painting in the music corridor is complete. Door glazing remains.

Central - Overall CM Contract



Grandstand aluminum is approximately 50% complete. Final track surfacing has been sprayed; lining remains. Site restoration in the areas affected by site storm and sewer is complete. Parking lot grading is in progress. In classrooms, above ceiling inspections were passed, ceilings have been dropped. Varsity baseball wall foundation is poured.

Central - Pool Replacement



Elevator inspection has been passed. Final mud set and floor tile is nearly complete. Video scoreboard installation is complete. Natatorium painting is near complete, touch ups remain. Pool plaster has begun.

Central - Special Education/Student Service



Structural steel and steel decking is complete. Exterior metal framing has begun and is 50% complete. In the classroom renovations, ceiling grid and tile is complete. Final mechanical, electrical, and plumbing trim and flooring is complete on the first floor. In the special education renovation, the temporary construction barricade is complete. The above ceiling inspection was passed. The ceiling grid is hung. The folding wall partition has been installed. Doors are hung.

South - Cafeteria/Kitchen/Serving



Ceiling grid is complete and ceiling tile is 80% installed. Walk-in cooler and freezer installation is complete. Kitchen equipment installation has begun.

South - Fine Arts Renovation



At the addition, the bearing CMU masonry walls are complete. The first sequence of structural steel erection is complete; sequence two is 10% complete. In the renovated area, ceiling grid is complete and tile is 80% complete. Doors have been hung. Finish paint and wall finish has begun.

South - Overall CM Contract



New roof install at areas 10, 8.10, and 5 are approximately 80% complete. In the bathroom renovations, ceiling grid and ceiling tile is complete. The softball field backstop fencing has been installed. New scoreboards have been lifted into place. Final tie-in is in progress.

South - Pool Expansion



Building foundation, pool shell, and pool deck demolition is complete. Ceiling scraping is approximately 67% complete. Lower-level excavation is 50% complete. Excavation for exterior foundations have begun. Electrical and plumbing in-wall rough-in is ongoing. Overhead mechanical, electrical and plumbing is ongoing.