



**Central - Fine Arts Addition & Renovation**



Foundation excavation is complete. Cast-in-place foundations are approximately 80% complete. Bearing masonry walls have begun. Deep storm and sanitary utility install is complete. CMU walls at the lower-level fitness room and IDF closet have begun. Music corridor CMU wall and door frame installation is complete; painting has begun.

**Central - Overall CM Contract**



Grandstand structural steel erection is near complete; aluminum is anticipated to begin July 26. Ticket booth roof trusses and shingle roof are in progress. Ground stabilization is ongoing at the staff parking lot; geogrid install is near complete. In the foreign language corridor, wall patching and painting and mechanical, electrical and plumbing trim are ongoing. Site work for baseball and softball field improvements is underway and anticipated to take several weeks.

**Central - Pool Replacement**



Masonry construction opening is completely enclosed. ACM panel install is complete. Elevator inspection is scheduled for August 4. Lobby flooring is complete. Natatorium overhead duct work is complete. Natatorium painting is nearly complete, touch ups remain. Light track installation is nearly complete. Video scoreboard installation has begun and is approximately 75% complete.

**Central - Special Education/Student Service**



Masonry bearing walls are complete. Structural steel install has begun and is 40% complete. In the classroom renovations, CMU walls, drywall, and painting has begun. At the SPED renovation, painting is nearly complete, only touch ups remain. Ceiling grid, mechanical, electrical and plumbing trim, and casework has begun. Temporary construction barricade is near complete.

**South - Cafeteria/Kitchen/Serving**



Exterior storefront windows are in progress. Prime and 1st paint coat is complete. Ceiling grid has begun and is 60% complete. Wall tile in the serving room is complete. Walk-in cooler and freezer installation is in progress. Overhead mechanical, electrical and plumbing rough-in is ongoing in the kitchen.

**South - Fine Arts Renovation**



At the addition, bearing CMU masonry walls are near complete and sequence one of structural steel erection is underway and approximately 75% complete; roofing has begun. Underground utilities are complete. In the renovated area, mechanical, electrical and plumbing overhead rough-in is complete. First coat of interior paint is complete. Ceiling grid install is ongoing.

**South - Overall CM Contract**



New roof install at areas 10, 8.10, and 5 are approximately 50% complete. At the bathroom renovations, overhead mechanical, electrical and plumbing rough-in is nearly complete and prep for floor tile has begun. Classroom light fixture install is complete and AV and ceiling trim has begun. New bleacher installation is ongoing and anticipated to take several weeks.

## South - Pool Expansion



Building foundation, pool shell, and pool deck demolition is 90% complete. Ceiling scraping has begun. Lower level excavation has begun. Electrical and plumbing in-wall rough-in has begun. Overhead mechanical, electrical and plumbing has begun in the locker rooms. First floor masonry walls are ongoing.