



Central - Fine Arts Addition & Renovation



Foundation excavation is 75% complete. Cast-in-place foundations have begun. Deep storm and sanitary utility install is near complete. Masonry piers and joist reinforcement at the old loading dock is complete. Music corridor CMU wall and door frame installation is 75% complete.

Central - Overall CM Contract



Grandstand structural anchors are in progress. Ticket booth masonry walls are complete. Ground stabilization is ongoing at the staff parking lot; geogrid will be installed. In the foreign language corridor, wall patching and painting and ceiling grid has begun. Site work for baseball and softball field improvements are underway. Roof replacements are in progress and anticipated to take several weeks; new roof install has begun.

Central - Pool Replacement



Masonry construction opening is being enclosed and masonry is 60% complete. ACM panel install is in progress and 75% complete. Lobby elevator installation is 90% complete; elevator inspection remains. Lobby flooring has begun and is 35% complete. Natatorium overhead duct work is at 75% delayed by roof drain relocation. Natatorium painting is 75% complete. Final pool plaster finish is anticipated to begin July 19. Glass/aluminum spectator railing shoes are being shop modified. Light track installation is 25% complete.

Central - Special Education/Student Service



Masonry bearing walls are near complete. Structural steel installation began July 8. In the classroom renovations, MEPFP rough-in and wall framing is in progress. In the special education renovation, drywall tape, mud, and sand is complete; painting has begun. Temporary construction barricade has begun.

South - Cafeteria/Kitchen/Serving



Exterior storefront windows have begun. Painting has begun. Wall tile in the serving room has begun. Overhead mechanical, electrical and plumbing rough-in is ongoing in the kitchen.

South - Fine Arts Renovation



At the addition, bearing CMU masonry walls are complete and sequence one of structural steel erection is underway and approximately 30% complete. Underground utilities are near complete. In the renovated area, mechanical, electrical and plumbing overhead rough-in is near complete. First coat of interior paint is underway. Ceiling grid has begun.

South - Overall CM Contract



Roofing demolition in the roof areas 10 and 8.10 is complete and area 5.0 is 80% complete. New roof install at areas 10 and 8.10 has started. In the bathroom renovations, the wall tile is complete and overhead mechanical, electrical and plumbing rough-in is near complete. Classroom light fixture and AV equipment install is in progress. The sidewalks at new softball field have been poured.

South - Pool Expansion



Building foundation, pool shell, and pool deck demolition is 75% complete. Temporary structure and utility line shoring is complete. Demolition has begun in the lower level. First floor masonry walls have begun. Electrical rough-in has begun.