



**Central - Fine Arts Addition & Renovation**



Foundation slab at the lower-level fitness area is complete. Foundation excavation is 50% complete. Masonry piers and joist reinforcement is near completion at the old loading dock. Interior demolition at the corridor is complete. CMU wall and door frame installation has begun.

**Central - Overall CM Contract**



Grandstand structural slab pour and electrical grounding is complete. Ticket booth masonry walls and brick are 25% complete. Ground stabilization is ongoing at the staff parking lot; geogrid will be installed. Mechanical, electrical and plumbing overhead and in-wall rough-in in the classrooms is near completion; painting has begun. Site work for baseball and softball field improvements is underway. Roof replacements are in progress and anticipated to take several weeks; demolition is complete.

**Central - Pool Replacement**



ACM panel install is in progress and 50% complete. Lobby elevator installation is 90% complete; elevator inspection remains. Lobby stair treads are in progress. Natatorium overhead duct work is 75% complete. Natatorium painting continues. Coaches office CMU is complete. Pool tile is complete; pool plaster remains. Glass/aluminum spectator railings are in progress. Light track installation has begun.

**Central - Special Education/Student Service**



Masonry-bearing walls are near completion; structural steel install is anticipated to begin July 6. Abatement is complete at the first floor classrooms; MEPFP rough-in and wall framing has begun. Drywall tape, mud, and sand is near completion in the special education renovation.

**South - Cafeteria/Kitchen/Serving**



Interior CMU masonry walls are complete. Soffit framing is complete. Drywall, tape, mud, and sand is complete in the cafeteria. Overhead mechanical, electrical and plumbing rough-in is ongoing. Kitchen hoods have been installed; final hookup is underway.

**South - Fine Arts Renovation**



At the addition, bearing CMU masonry walls are in progress. Underground utilities are being installed in preparation for slab on grade pour. In the renovated area, mechanical, electrical and plumbing overhead rough-in and door frames are ongoing. Painting is ongoing. Roofing is in progress; new choral room has been waterproofed.

**South - Overall CM Contract**



Delayed by recent rain, roofing demolition at roof areas 10, 8.10, and 5.0 are in progress and 80% complete. New roof curbs and roof drains at areas 11, 3.0, and 8.10 are 20% complete. CMU walls are complete at the bathroom renovations and tiling has begun. Classroom ceiling grid installation is complete; light fixture install has begun. Earthwork at the new softball field is nearly complete; contractor is prepping for new sidewalks. However, work has been delayed by recent rain.

## South - Pool Expansion



Roof and north exterior wall demolition is complete. Interior demolition is complete. Building foundation, pool shell, and pool deck demolition has begun and is 25% complete. Temporary structure and utility line shoring is ongoing.