



Central - Fine Arts Addition & Renovation



Foundation installation at the lower-level fitness room is about 50% complete. Hydroexcavation to expose gas line and electrical duct bank that travel through the area of work is complete. Foundation excavation is ongoing.

Central - Overall CM Contract



Grandstand structural slab is in progress, but has been slowed by recent wet weather. Ticket booth masonry walls have begun. Storm line at the north parking lot is installed and site restoration has begun. Ground stabilization is ongoing at the staff parking lot. Abatement in classroom block two is complete. Mechanical, electrical and plumbing overhead and in-wall rough-in is ongoing in classrooms. Restroom CMU walls are complete, tile backer board has begun. Roof replacements are in progress and anticipated to take several weeks; demolition is near complete.

Central - Pool Replacement



Curtain wall installation is complete. Final mechanical, electrical and plumbing trim is complete. The lobby elevator installation is 90% complete; elevator inspection remains. The lobby ceiling and display cases are complete; stair treads are in progress. CMU chase walls are complete. Natatorium overhead duct work is at 66%. Pool tile is in progress and is approximately 90% complete; pool plaster remains. Glass/aluminum spectator railings are in progress.

Central - Special Education/Student Service



Masonry bearing walls are ongoing; window infill and stair tower construction is complete. Abatement is in progress in the first-floor classrooms. MEPFP overhead rough-in and wall framing at the special education renovation is complete; drywall has begun and is 80% complete.

South - Cafeteria/Kitchen/Serving



Concrete floor slab is complete. Interior CMU masonry walls are 60% complete. Soffit framing has begun and is 80% complete. Overhead mechanical, electrical and plumbing rough-in has begun.

South - Fine Arts Renovation



At the addition, exterior CMU masonry walls are in progress. Underground utilities are being installed in preparation for slab on grade pour. In the renovated area, mechanical, electrical and plumbing overhead rough-in and door frames are ongoing. Painting has begun.

South - Overall CM Contract



Roofing demolition at roof areas 10, 8.10, and 5.0 are in progress and 80% complete. New roof curbs and roof drains at areas 11, 3.0, and 8.10 are in progress. In-wall mechanical, electrical and plumbing rough-in at bathrooms is complete; CMU walls are 60% complete. Classroom initial wall prime and paint has begun and is complete. Ceiling grid installation has begun. Earthwork at the new softball field is nearly complete; contractor is prepping for new sidewalks.

South - Pool Expansion



Roof and north exterior wall demolition is ongoing and nearly complete. Interior demolition is nearly complete. Temporary structure and utility line shoring is ongoing. Pool shell demolition has begun.