



Central - Fine Arts Addition & Renovation



Building demolition is complete. Site demolition has begun and is approximately 25% complete.

Central - Overall CM Contract



The chalkboard and flooring mastic abatement in classroom block one and science labs are complete. Classroom interior demolition has begun. Abatement in classroom block two has begun. Restroom mechanical, electrical and plumbing rough-in is ongoing. Roof replacements are in progress and anticipated to take several weeks. The staff parking lot demolition is complete.

Central - Pool Replacement



The curtain wall installation is 90% complete. Final mechanical, electrical and plumbing trim is 95% complete. The lobby elevator installation is 90% complete; the elevator inspection remains. The lobby ceiling grid, display cases, railings, and aluminum frames and glazing are ongoing. CMU chase walls are in progress. Pool tile is in progress and is approximately 60% complete.

Central - Special Education/Student Service



Spread footing foundations are complete. Masonry bearing walls are ongoing; window infill and stair tower construction has begun. Interior demolition is complete. Underground sanitary is complete. MEPFP overhead rough-in is in progress and is approximately 25% complete. The wall framing in the special education space has begun.

South - Cafeteria/Kitchen/Serving



Structural, interior, and exterior demolition is complete. Foundation footing/wall excavation and concrete pours are complete. Formwork removal and backfill is ongoing and approximately 50% complete. Underground plumbing is approximately 80% complete.

South - Fine Arts Renovation



Structural, interior, and exterior demolition is complete. Foundation footing/wall excavation and concrete pours are complete. Formwork removal and backfill is ongoing and approximately 50% complete.

South - Overall CM Contract



Roofing demolition is in progress. Electrical switchgear replacement is nearly complete. In-wall mechanical, electrical and plumbing rough-in at bathrooms has begun. Demolition is complete in the classrooms and masonry patching has begun.

South - Pool Expansion

Abatement of the exterior transite soffit panels is complete. Cut, cap, and make safe sequence is nearly complete. Demolition of spectator seating and drop ceiling has begun.