



Central - Fine Arts Addition & Renovation



Building demolition has begun and is approximately 20% complete.

Central - Overall CM Contract



Chalkboard and flooring mastic abatement in classrooms and science labs is approximately 40% complete. Restroom's mechanical, electrical and plumbing rough-in has begun.

Central - Pool Replacement



Roof ballast installation is complete. The curtain wall installation is 80% complete. Final mechanical, electrical and plumbing trim is 90% complete. Toilet accessories and toilet partition installation is complete. The lobby elevator installation is 90% complete; elevator inspection remains. The lobby ceiling grid, display cases, railings, and aluminum frames and glazing are ongoing. The pool deck has been poured; CMU chase walls have begun. Pool tile is in progress and is approximately 50% complete.

Central - Special Education/Student Service



Spread footing foundations are nearly complete and backfill has begun. Masonry bearing walls are ongoing. Interior demolition is complete. Underground sanitary has been installed and backfill has begun. MEPPF overhead rough-in has begun.

South - Cafeteria/Kitchen/Serving



Structural, interior, and exterior demolition is near complete. Slab demolition is complete. Foundation excavation has begun and is going. Concrete foundation formwork has begun.

South - Fine Arts Renovation



Structural, interior, and exterior demolition is nearly complete. Slab demolition is complete. Foundation excavation has begun and is ongoing. Concrete foundation formwork has begun.

South - Overall CM Contract



Roofing demolition has begun. Home side bleacher demolition has begun. Demolition in the restrooms is complete. Classroom demolition is ongoing and nearly complete.

South - Pool Expansion



Abatement has been completed in the pool area. Cut, cap, and make safe sequence has begun.