



Central - Fine Arts Addition & Renovation



Above ceiling roof drain fitting abatement has been completed as preparatory work in areas of demolition.

Central - Overall CM Contract



Phase 2 contractor submittals continue to be received and reviewed by the design team. Demolition has begun in classrooms and restrooms. Chalkboard and flooring mastic abatement has begun in classrooms and science labs.

Central - Pool Replacement



Natorium roof ballast installation is anticipated during the week of June 1. The curtain wall installation is 75% complete. The brick construction opening is anticipated to be closed following construction of final interior masonry chase walls on the pool deck. Final MEP trim is 75% complete. Toilet accessories, toilet partitions, and locker installation is complete on the first floor and ongoing in the second floor washrooms. Lobby painting is 90% complete. Lobby elevator installation is 90% complete; elevator inspection remains. Lobby ceiling grid, display cases, railings, and aluminum frames and glazing are ongoing. Natatorium wall painting is ongoing and is approximately 75% complete; painting will resume following pool deck pour. The pool deck pour will occur during the week of June 1. The pool tile is in progress and approximately 25% complete.

Central - Special Education/Student Service



Spread footing foundations are nearly complete and backfill has begun. Masonry bearing walls have begun. Interior demolition is nearly complete. Underground utilities have been marked and slab demolition for new utilities has begun.

South - Cafeteria/Kitchen/Serving



Selective interior demolition is nearly complete. Demolition of the existing structure has begun. Slab demolition in preparation for new utilities has begun.

South - Fine Arts Renovation



Selective interior demolition is nearly complete. Demolition of the structure of the existing choir room is ongoing.

South - Overall CM Contract



Above ceiling abatement in restrooms to be renovated has been completed. The cut and cap sequence in restrooms has begun in preparation for demolition. Demolition has begun in classrooms to be renovated

South - Pool Expansion



Limited interior asbestos abatement began in the pool basement and second level of the pool on May 24.