



Central - Pool Replacement



Natorium roofing is approximately 98% complete; east elevation flush panels remain. The curtain wall installation is 30% complete. Crews will begin to close the brick opening of the building beginning May 17. Final MEP trim is 50% complete. Toilet accessories, toilet partitions, and locker installation is ongoing in the locker rooms. Lobby drywall is complete, some minor touch ups will be required. Lobby painting is 90% complete. Lobby elevator installation is 80% complete. Lobby ceiling grid, display cases, railings, and aluminum frames and glazing has begun. Natatorium wall painting is ongoing and is approximately 75% complete. Pool deck slab-on-grade has begun. Pool watertightness test has been completed. Pool tiling will begin during week of 5/17.

Central - Special Education/Student Service



Site demolition, utility re-routing, and foundation excavation are ongoing in the courtyard where the student services addition will be. Interior demolition will occur beginning May 24.

South - Cafeteria/Kitchen/Serving



Public auction of equipment has ended. Auction item pickup is May 22. Contractors will begin cutting and capping utilities and routing temporary power on May 20.

South - Fine Arts Renovation



Construction will begin on May 24 following the conclusion of the 2020-21 school year.

South - Overall CM Contract



Material procurement by Phase 2 contractors is underway. Phase 2 contractor submittals continue to be received and reviewed by the design team.

South - Pool Expansion



Construction will begin on May 24 following the conclusion of the 2020-21 school year.