



**Central - Overall CM Contract**



Contractors are addressing punch list inspection items at B&G addition. Parapet flush panels and ACM panels are installed. Roof coping to occur week of Feb. 16. Contracting of Phase 2 work is underway, and submittals are being received and reviewed.

**Central - Pool Replacement**



Work on the natatorium roof has resumed. Brick enclosure at northeast elevation is complete, and brick at the north center elevation has begun. Lobby MEPFP rough-in and drywall soffit framing is ongoing. Level 1 and Level 2 MEPFP rough-in is in progress and expected to take several weeks. Level 1 ceiling framing has begun. Floor tile moisture testing has taken place. Pool underground piping, and bottom slab base stone and concrete are ongoing.

**South - Overall CM Contract**



Contracting of Phase 2 work is underway, and submittals are being received and reviewed.