



Hinsdale High School District 86

HINSDALE ZONING BOARD OF APPEALS PUBLIC HEARING IS JAN. 20. RESIDENTS ADJACENT TO CENTRAL SHOULD WATCH FOR MAILED NOTICE.

Weekly Update

18-Jan-21

Update No. 33

Central - Overall CM Contract



Contractors are addressing punch list inspection items at B&G addition. Department move in occurred Dec. 22. Parapet flush panels and roof coping have been delayed due to a fabrication delay. Contracting of Phase 2 work is underway and submittals are being received and reviewed.

Central - Pool Replacement



The remainder of roof steel sequence 4B is in progress and near completion. The lobby roof is in progress; natatorium roof has begun. Level 1 MEPFP in wall rough-in is complete; CMU chase wall construction has begun. Above ceiling rough-in is in progress and expected to take several weeks. Pool vessel helical pile foundation has begun.

South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

South - Overall CM Contract



The contractor continues to address punch list inspection items. Contracting of Phase 2 work is underway and submittals are being received and reviewed.