



Hinsdale High School District 86

REMINDER- MASKS ARE REQUIRED INSIDE ALL SCHOOL BUILDINGS

Weekly Update

11-Dec-20

Update No. 30

Central - Overall CM Contract



Elevator inspection has been passed. ROE inspection took place on Dec. 10. Department move-in is planned for winter break on Dec. 22. Phase 2 scope review meetings have occurred, and award recommendation of apparent low bids will be presented to the school board in December.

Central - Pool Replacement



Basement & Level 1 MEPFP rough-in is in progress and expected to take several weeks. Pool equipment rough-in is near complete. Level 1 & Level 2 CMU interior walls are being constructed in coordination with MEPFP trades. Construction on Stair #1 has begun. Steel sequence 4A (roof steel north of column line 7) is nearly complete. Steel sequence 4B (natatorium columns and long joists) has begun and is anticipated to take place Dec.10-16. No building or site trades may work during roof steel erection.

South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

South - Overall CM Contract



The contractor continues to address punch list inspection items. Phase 2 scope review meetings have occurred, and award recommendation of apparent low bids will be presented to the school board in December.