



Hinsdale High School District 86

REMINDER- MASKS ARE REQUIRED INSIDE ALL SCHOOL BUILDINGS

Weekly Update

20-Nov-20

Update No. 28

Central - Overall CM Contract



B&G exterior canopy roofing is complete. ACM panel installation expected early December. B&G elevator MEP work is complete. Elevator inspection expected week of Thanksgiving holiday. B&G link walls are painted; link flooring and ceiling grid install is in progress. Bids for Phase 2 have been received and are being evaluated by the project team.

Central - Pool Replacement



Basement CMU walls are complete. Basement & Level 1 MEPFP rough-in is in progress and expected to take several weeks. Pool equipment rough-in is near complete. Lower Level Stair #2 is complete allowing safer, easier access to the basement. Level 1 and Level 2 CMU interior walls are being constructed in coordination with MEPFP trades.

South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

South - Overall CM Contract



The contractor continues to address punch list inspection items. Bids for Phase 2 have been received and are being evaluated by the project team.