



Hinsdale High School District 86

REMINDER- MASKS ARE REQUIRED INSIDE ALL SCHOOL BUILDINGS

Weekly Update

17-Nov-20

Update No. 27

Central - Overall CM Contract



B&G exterior canopy cold formed metal framing and roofing is near complete; sheet metal roof coping and ACM panel installation remain. B&G elevator installation is ongoing and near complete; CMU shaft door walls are complete. Elevator inspection expected week of Thanksgiving holiday. Bids for Phase 2 have been received and are being evaluated by the project team.

Central - Pool Replacement



Basement CMU walls and MEP rough-in of newly installed pool equipment is ongoing. Level 2 slab on metal deck and spectator seating slabs have been poured. Basement pits slabs on grade have been poured. Level 1 CMU interior walls are being constructed in coordination with MEP trades.

South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

South - Overall CM Contract



The contractor continues to address punch list inspection items. Bids for Phase 2 have been received and are being evaluated by the project team.