



# Hinsdale High School District 86

**REMINDER- MASKS ARE REQUIRED INSIDE ALL SCHOOL BUILDINGS**

**Weekly Update**

06-Nov-20

Update No. 26

## Central - Overall CM Contract



Demolition of old emergency generator is complete. B&G exterior steel canopy installation has begun and is 50% complete. B&G elevator installation is ongoing; CMU shaft door walls expected to be completed next week. Bids for Phase 2 have been received and are being evaluated by the project team.

## Central - Pool Replacement



Basement slab-on-grade pour is complete. Basement level pool equipment has been loaded. Basement CMU walls and MEP rough-in continues. Decking at the spectator risers is complete. Pool vessel excavation is in progress.

## South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

## South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

## South - Overall CM Contract



The contractor continues to address punch list inspection items. Bids for Phase 2 have been received and are being evaluated by the project team.