



Hinsdale High School District 86

REMINDER- MASKS ARE REQUIRED INSIDE ALL SCHOOL BUILDINGS

Weekly Update

30-Oct-20

Update No. 25

Central - Overall CM Contract



Demolition of old emergency generator is in progress. B&G exterior steel canopy materials have been delivered; installation to begin next week. B&G elevator installation has begun. Loading dock roll-up door has been installed. Drawings for Phase 2 have been issued for bid.

Central - Pool Replacement



Basement slab-on-grade pour has begun. Lower level MEP trades will continue basement rough-in next week. Pool equipment will be loaded into basement next week. Steel level 2 sequence 3 is complete. Pool vessel excavation has begun.

South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

South - Overall CM Contract



The contractor continues to address punch list inspection items. Drawings for Phase 2 have been issued for bid.