



### Central - Overall CM Contract



Final grade at soccer field has been reached and irrigation system has been installed; mega sod roll installation will be complete by the end of next week. B&G addition flooring has been installed; elevator installation and exterior steel porch framing is to begin next week. Issue for bids for Phase 2 anticipated October 2020.

### Central - Pool Replacement



Critical path level one masonry walls and stair towers are nearly complete; level one CMU natatorium walls have begun. Steel sequence number three has begun and pool vessel excavation is expected to begin during the second half of next week.

### South - Building and Grounds Addition



The contractor continues to address punch list inspection items.

### South - Mechanical Systems Upgrades



The contractor continues to address punch list inspection items.

### South - Overall CM Contract



The contractor continues to address punch list inspection items. Issue for bids for Phase 2 anticipated October 2020.