



Central - Overall CM Contract



East side electrical service tie-in and building shutdown and switchover expected Sept. 19. Soccer field irrigation system, topsoil and mega sod rolls will be installed by end of month. Fencing, sidewalk and landscaping is being installed throughout campus. Issue for bids for Phase 2 anticipated October 2020.

Central - Pool Replacement



Critical path masonry bearing walls and stair towers are being constructed. MEP trades are working on rough-in at the basement and first floor levels.

South - Building and Grounds Addition



Contractor is addressing architect's punchlist items.

South - Mechanical Systems Upgrades



AHU and boiler commissioning is scheduled for Sept. 22 and 23.

South - Overall CM Contract



Campus grading and landscaping have been completed. Fence tie-in at the new Booster Building is complete. Issue for bids for Phase 2 anticipated October 2020.