



Central - Overall CM Contract



Tennis court surface is complete and ready for play. Soccer field spoils removal and rough grading of the field is complete. Irrigation system, topsoil and sidewalks are expected next week. Field is expected to be sodded by end of month. Temporary sidewalk to the courtyard has been poured. Issue for bids for Phase 2 anticipated October 2020.

Central - Pool Replacement



Inspection of underground plumbing has been passed. Basement backfill is ongoing. Slab on grade has been poured and masonry walls and stair towers are being constructed. Basement slab anticipated to be poured week of Sept. 14.

South - Building and Grounds Addition



MEP trades are 98% complete. Asphalt pavement patching has been completed. Concrete garage floor has been seal coated. Fuel tank and safety bollard installation is complete. Building is ready for architect's punch list inspection. Landscaping is ongoing.

South - Library Renovation



Door hardware installation is ongoing. Contractor continues to address punch list items.

South - Mechanical Systems Upgrades



AHUs are ready for commissioning. Emergency generator simulated blackout test occurred Friday with systems performing as expected.

South - Overall CM Contract



Tennis courts are complete and in use. Miscellaneous landscaping is in progress. Booster Building sidewalks and paving are complete. Fence tie-in to the Booster Building is expected Tuesday. Issue for bids for Phase 2 anticipated October 2020.

South - Special Education



Door hardware installation is ongoing. Punch list inspection is complete and contractor is addressing outstanding issues.