



Central - Overall CM Contract



Stadium track striping has been completed. Tennis court surfacing is in progress; courts are expected to be ready for play the middle of next week. Soccer field spoils removal is ongoing; spoils pile has been greatly reduced. Student parking lot and fire lane have been paved and striped. Issue for bids for Phase 2 anticipated October 2020.

Central - Pool Replacement



Masonry at the lower level and first floor is in progress. Foundation waterproofing and backfilling is also ongoing. MEP trades are working on underground work at the basement level. Other perimeter minor foundation footings have been poured. Slab on grade expected to be poured next week.

South - Building and Grounds Addition



MEP trades are 95% complete. FRP and overhead rolling doors have been delivered and installed. Asphalt pavement patching anticipated early next week. Building is ready for architect's punch list inspection.

South - Library Renovation



Door hardware installation is ongoing. Contractor continues to address punch list items.

South - Mechanical Systems Upgrades



AHUs are ready for commissioning. Emergency generator simulated blackout test occurred Friday.

South - Overall CM Contract



Tennis courts are complete and in use. Miscellaneous landscaping is in progress. Booster building is nearly ready for architect's punch list inspection. Issue for bids for Phase 2 anticipated October 2020.

South - Special Education



Door hardware installation is ongoing. Punch list inspection is complete and contractor is addressing outstanding issues.