



Central - Overall CM Contract



Track and tennis court urethane coating to begin on Monday, Aug. 17. Generator blackout test has been conducted. Intercom is complete. Parking lot paving has begun, completion anticipated next week. Utility connection on 55th Street is complete. Issue for bids for Phase 2 anticipated September 2020.

Central - Pool Replacement



Level one steel erection is near complete. Masonry and MEP installation will begin in the basement once steel is made safe to work under; anticipated week of Aug. 17.

South - Building and Grounds Addition



Roofing and exterior metal panels are complete. MEP rough-in is 90% complete. Curbs and heavy duty concrete paving is complete. Doors and door frames are being delivered on Monday, Aug. 17.

South - Library Renovation



Glazing is complete. Door and door hardware installation is ongoing. Wood ceiling installation is complete. New furniture has been delivered and constructed. Attric stock has been transferred. Book move-in scheduled for Aug. 18 and Aug. 19.

South - Overall CM Contract



Tennis court surfacing is ongoing. Pouring of miscellaneous sidewalks is ongoing. Student parking lot apron is complete. Issue for bids for Phase 2 anticipated September 2020.

South - Special Education



Fire-rated glazing is complete. Door hardware installation is ongoing. Punch list inspection is complete and contractor is addressing outstanding issues. New furniture has been installed. Move-in occurred Aug. 11 and 12.