



Central - Overall CM Contract



Stadium turf installation is ongoing; completion anticipated August 7. Tennis court fencing to begin next week. Soccer shelter steel is installed and roof framing and decking has begun. Soft area of student parking lot is being undercut. ComEd has re-energized the west side electrical service. Courtyard excavation is complete and grease trap is installed. Courtyard excavation to be backfilled prior to students returning. Issue for bids for Phase 2 anticipated August 2020.

Central - Pool Replacement



Approximately half of the basement walls have been poured and stripped. Basement foundation walls pours are expected to be complete at the end of next week. Steel installation anticipated to begin middle of next week.

South - Building and Grounds Addition



Masonry wash occurred this week; scaffolding is being removed. Roofing and MEP rough-in are ongoing, near complete. Door frames and doors, painting and paving are anticipated to begin middle of next week.

South - Library Renovation



Ceiling grid is near complete. Glazing is near complete. Flooring installation is 95% complete. Door and door hardware installation is ongoing. Wood ceiling installation is 50% complete. Millwork installation has begun.

South - Mechanical Systems Upgrades



Generator start up and load test has been completed. Boiler exhaust and vent piping is complete. Electrical switchgear replacement is complete. AHU startup occurred this week; testing and balancing is ongoing.

South - Overall CM Contract



Classroom renovations are 95% complete; only minor AV trim and markerboard installation remain. Metal roof coping is nearly complete. Stadium track is complete. Tennis court surfacing is ongoing. Issue for bids for Phase 2 anticipated August 2020.

South - Special Education



MEP ceiling trim is complete. Door hardware installation is ongoing. Glazing is 95% complete. Flooring is 95% complete. Casework and countertops have been installed. Substantial completion anticipated early week of August 3 with punch list inspection to follow.