



#### Central - Overall CM Contract



Fire alarm and intercom system installation is ongoing. Tennis court underdrain installation is near complete; pavement to begin next week. Stadium turf installation to begin next week. Utility augering is complete, tie-in and backfill is ongoing. Soccer field grading is ongoing. Issue for bids for Phase 2 anticipated August 2020.

#### Central - Pool Replacement



Drilling for helical pile foundation has been completed. Basement footing pours are complete and wall pours began this week. The waterline insertion valve is installed and buried.

#### South - Building and Grounds Addition



CMU masonry wall installation is complete. Bar joist and roof decking installation is complete. Tearoff of existing roof has begun.

#### South - Library Renovation



Painting is ongoing. Ceiling grid and MEP ceiling trim installation is ongoing. Flooring installation to begin week of July 20.

#### South - Mechanical Systems Upgrades



Boilers have been set; tie-in is ongoing. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. MEP tie-in to new AHUs is ongoing. Louvers installation is complete.

#### South - Overall CM Contract



Classroom renovation flooring and MEP trim is complete, AV trim to begin next week. Metal roof coping is ongoing. Booster building walls are complete. Booster building steel truss, deck and roofing is complete; shingle installation is weather dependent. Booster building ramps and sidewalks to be poured next week. Stadium track resurfacing is complete and will be striped next week. Issue for bids for Phase 2 anticipated August 2020.

#### South - Special Education



Ceiling grid installation is complete. MEP ceiling trim has begun. Priming and painting is ongoing. Ready for kitchen appliances beginning July 27.