



Central - Overall CM Contract



Fire alarm and intercom system installation is ongoing. Student parking lot pavement removal is complete. Tennis court demolition is complete; underdrain installation has begun. Utility augering is ongoing. Soccer field grading is ongoing. Issue for bids for Phase 2 anticipated August 2020.

Central - Pool Replacement



Drilling for helical pile foundation has been completed. Foundation wall formwork and foundation wall pours are ongoing. CMU masonry walls are expected to begin the week of July 13.

South - Building and Grounds Addition



CMU masonry wall installation is ongoing. Bar joist and roof decking installation anticipated to begin the week of July 13.

South - Library Renovation



Priming and painting is ongoing. Ceiling grid installation is ongoing. MEP ceiling trim has begun.

South - Mechanical Systems Upgrades



Boilers have been set; tie-in is ongoing. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. MEP tie-in to new AHUs is ongoing. Louvers have been delivered and are to be installed the week of July 13.

South - Overall CM Contract



Classroom renovation flooring and MEP trim is ongoing. Metal roof coping is ongoing. Booster building walls are complete. Booster building steel truss, deck and roofing is complete. Booster building ramps and sidewalks to be poured next week. Stadium track resurfacing is ongoing. Issue for bids for Phase 2 anticipated August 2020.

South - Special Education



Drywall installation is complete. Ceramic tile installation is complete. Ceiling grid installation has begun. Priming and painting has begun.