



Central - Overall CM Contract



Fire alarm and intercom system installation is ongoing. Student parking lot pavement removal has begun. Tennis court demolition is ongoing. Utility augering is ongoing. Stormtrap installation is complete and backfilling has begun. Issue for bids for Phase 2 anticipated August 2020.

Central - Pool Replacement



Drilling for helical pile foundation is ongoing. Excavation is largely complete. Foundation wall form work and pours have begun.

South - Building and Grounds Addition



The slab on grade has been poured. CMU masonry walls continue next week.

South - Library Renovation



Drywall installation is complete. Priming and painting is ongoing. Ceiling grid installation has begun.

South - Mechanical Systems Upgrades



Boilers have been set; tie-in is ongoing. Electrical rough-ins in progress and electrical shutdowns to replace switchgear are ongoing; critical services will have temporary power. MEP tie-in to new AHUs is ongoing. New duct work installation is ongoing.

South - Overall CM Contract



Classroom renovation MEP trim has begun. Hot roofing is complete. Metal coping is ongoing. Booster building walls are complete. Steel truss, deck and roofing expected week of July 6. Stadium track resurfacing has begun. Issue for bids for Phase 2 anticipated August 2020.

South - Special Education



Drywall installation is 95% complete. Ceramic tile has begun. Ceiling grid to begin middle of next week. Priming and painting to begin next week.