



#### Central - Overall CM Contract



Roof ballast installation has begun. Fence and netting installation at the south ballfield is ongoing. Installation of new electrical service on the west side is ongoing. Excavation is ongoing at the pool and soccer field storm detention; permit has been received. Augering operation to begin week of June 22. Issue for bids for Phase 2 anticipated August 2020.

#### Central - Pool Replacement



Site permit has been received from the village of Hinsdale. Structural excavation is ongoing. Installation of helical pile foundation to begin week of June 22.

#### South - Building and Grounds Addition



Plumbing, utility feed installation and foundation backfilling are in progress. Slab on grade is expected to be poured during the week of June 22.

#### South - Library Renovation



Above-ceiling MEP rough-in will be completed during the week of June 22. Drywall installation is ongoing. Window and door frame installation has begun.

#### South - Mechanical Systems Upgrades



Boiler installation expected on June 29; overhead rough-in is ongoing. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. MEP tie-in to new AHUs is ongoing. New duct work to be delivered and installed beginning June 22.

#### South - Overall CM Contract



Classroom renovation framing and drywall is ongoing; painting to begin week of June 22. Roof work in progress; work on lower roofs ready to commence. Installation of tennis court curb and fence posts is ongoing; bleacher pads and sidewalks have been poured. Stadium turf demolition is complete and installation of new turf is ongoing. Issue for bids for Phase 2 anticipated August 2020.

#### South - Special Education



Wall layout and framing has been completed and in-wall and above-ceiling rough-in is ongoing. In-wall inspection anticipated June 24. Installation of fire-rated corridor drywall has begun.