



#### Central - Overall CM Contract



Roof work is near completion; sheet metal work remaining. Fence along the eastern property line near completion. Fence and netting installation at the south ballfield is ongoing. Installation of new electrical service on the west side is ongoing. Haul roads have been completed and excavation has begun at the pool and soccer field storm detention; permit is pending. Issue for bids for Phase 2 anticipated August 2020.

#### Central - Pool Replacement



Permission has been received to begin selective site work; permit is pending. Haul road installation has been completed. Structural excavation has commenced.

#### South - Building and Grounds Addition



Foundation, plumbing and utility feed installation are in progress.

#### South - Library Renovation



Drywall for soffits is in progress. In-wall inspection has been passed. Above-ceiling MEP rough-in is nearing completion. Drywall installation has begun.

#### South - Mechanical Systems Upgrades



Boiler plumbing has been completed and slab has been poured. Electrical rough-ins in progress; electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. Air handler replacements have been lifted and set. MEP tie in is ongoing.

#### South - Overall CM Contract



Issue for bids for Phase 2 anticipated August 2020. Classroom renovation framing and drywall is ongoing. Roof work is in progress; sheet metal work is ongoing. Tennis court curb and fence posts to be placed next week. Underground utility installation for the generator is ongoing. Generator to arrive on-site next week.

#### South - Special Education



Wall layout and framing has been completed, and in-wall and above-ceiling rough-in is ongoing. In-wall inspection is anticipated next week.