



REMINDER- THE FACILITIES AND SCHOOL GROUNDS AT HINSDALE CENTRAL AND HINSDALE SOUTH ARE CLOSED DUE TO CONSTRUCTION

Central - Overall CM Contract



Roof work is near completion; sheet metal work is remaining. The fence on the eastern property line is near completion. Excavation for the elevator at buildings and grounds space is completed; remaining work is in progress. Remaining site work is pending permit approval. Issue for bids for Phase 2 anticipated August 2020.

Central - Pool Replacement



Masonry work in progress for revised door locations in connection with pool construction. Foundation work will commence upon receipt of permit.

Central - Replace Artificial Turf Fields



Replacement of the practice field turf to be completed by the end of the week.

South - Library Renovation



Wall framing in progress; drywall for soffits underway. In-wall and above-ceiling MEP rough-ins in progress. Inspections scheduled for the coming week.

South - Mechanical Systems Upgrades



Demolition for boilers near completion. Sawcutting for plumbing work in progress. Electrical rough-ins in progress and electrical shutdowns to replace switchgear are ongoing. Critical services will have temporary power. Air handler replacements are beginning.

South - Special Education



Demolition near completion. Sawcutting and plumbing rough-in are underway.

South - Building and Grounds Addition



Excavation for addition starting this week.