

BOND UPDATE #156

5.20.22

Here's what is going on with our bond projects:

1. The Bond Oversight Committee will hold their next meeting at 6 p.m. Tuesday at Mountain View. The committee will discuss new opportunities to tour the high school construction site, potential solar power grants, and more.
2. Work on the FHS campus has continued to progress during the past week. Some of the highlights are outlined below:

Grandstands

- Crews have been able to pour some of the hardscapes around the grandstand this week. With any luck, we may be able to begin setting up the grandstand next week.

Athletic Wing

- Framing work is making good progress and is close to wrapping up, except in the kitchen area.
- Mechanical and electrical installation is ongoing and expected to run through mid-late May.
- The switchgear (main electrical panels) installation is continuing, and we are hoping to be fully energized on June 4.
- Sound attenuation panel installation in the Auxiliary Gym is substantially complete.
- Sheetrock work has begun in the main locker rooms, so those areas are beginning to take shape.
- Sheetrock work in the Main Gym is complete. Taping and mudding work on the joints – which combines separate pieces of drywall into one finished wall – is just about finished.
- Wall painting in the Main Gym will likely start next week.
- Window and siding installation has begun at the Athletic Wing. That end of the building will start to have a finished look.

Academic Wing & Commons

- Painting on the second floor is ongoing and should be close to wrapping up over the next week or so.
- The ceiling grid is about 85% installed on the west end of the first floor and 40% installed on the west end of the second floor.
- Cabinet installation is about 65% complete on the first floor.
- The Commons area stairs should be close to completion by the end of May.
- Siding work has made good progress and will likely be complete around the entire Commons area and Academic Wing by the end of June.

- Windows are substantially complete, with just a small balance of glass remaining to be installed.
- Installation of the storefront systems (the large windows that close in the stairwells and eventually the commons area) are moving along nicely. We anticipate this work to be close to finishing towards the end of June.
- Bathroom tile installation is ongoing, and the bathrooms on the first floor are within a week of completion.

CTE Village

- Foundation work for the CTE Village – which will include the greenhouse, agriculture science and aquaculture classrooms – has begun. Once school is out for the summer, crews will begin disassembling the existing greenhouse, which will eventually be reassembled in the new CTE Village.
3. At the end of this week's update, you will find several photos of the Ferndale High School site with captions. You can also find more photos on the district website at the following link: [Bond 2019 - Ferndale School District \(ferndalesd.org\)](http://ferndalesd.org)

If you have questions or comments about any of the content of this update, please feel free to reach out to me or one of my colleagues.

Mark



Pouring hardscapes around the Grandstand area



Mudding and taping the sheetrock joints in the Main Gym



Installing air handling equipment in the Academic Wing



Installing bathroom tile in the Academic Wing



Installing sunshade on the south side of the Academic Wing

