


MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



Beaufort High School Facilities Update by Project Cont.

Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925390-2

Current Phase: Construction Phase %: 74% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology /Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

Monthly Progress: Construction in progress. Cable trays have been installed, wiring is being routed. Camera installation nearing completion. Weight/wrestling room work is complete. Final HVAC units are pending delivery. Paint is complete. Sound system and cameras installation in progress.