

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022




Bluffton High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925398-3

Current Phase: Construction Phase %: 48% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum**

Athletics

Design Services (BLHS)

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Technology/Infrastructure improvements to the server rooms.

Monthly Progress: 100% Construction Documents complete. Technology improvements to take place after Phase 2 scope of work is complete. Gym renovations are being pushed to after basketball season.