

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31



St. Helena Early Childhood Center 1031 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack

Original Appropriations:	\$113,894	Encumbered and Paid:	\$143,880
Transfers/Adjustments:	\$29,986	Paid to Date:	\$116,370
Revised Budget:	\$143,880	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925315-1


Current Phase: Closeout

Phase %: 91%

Delivery Method:

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum
Playgrounds**

Project Details: Scope fo work includes new playground equipment and surface areas.

Monthly Progress: Contractor assembling closeout documents.