



**Central - Fine Arts Addition & Renovation**



Air and vapor barrier on soffit sheathing is 90% complete. Measure for hunter panels is complete. The curtain wall framing installation has begun. The lobby overhead MEPFP rough-in is complete. The lobby ceiling grid has begun and is 50% complete. Installation of stairs to lower level has begun and is 60% complete.

**Central - Overall CM Contract**



Demolition has begun in the old office space previously occupied by student services staff.

**Central - Special Education/Student Service**



Haul road and subgrade removal is near completion. Nearly 75% of sidewalks and curbs have been formed, poured and stripped. Topsoil has been spread and rough graded. Subgrade under pavers has been compacted.

**South - Pool Expansion**



The east concrete masonry unit exterior walls are complete. The east wall air and vapor barrier is complete. The east wall brick masonry has begun. Roof decking and waterproofing is complete. Fascia AVB and finish paneling and roof coping remain. Floor tile is approximately 80% complete in all first-floor restrooms and locker rooms. All overhead inspections have been passed; ceiling tile installation has begun. Natatorium acoustical wall panel hanging has begun. Tile in the pool vessel has begun and is anticipated to take several weeks. Video scoreboard has been delivered, lifted and mounted.