



Central - Fine Arts Addition & Renovation



The air and vapor barrier on soffit sheathing is complete. Hunter panel installation is complete. Cement board installation has begun. The curtainwall window installation is complete; curtainwall trim is nearly complete. Roofing is complete. Band room lighting is complete. Trophy case metal framing has been delivered and installation has begun.

Central - Overall CM Contract



Demolition in the old office space previously occupied by student services staff is complete. New concrete masonry unit wall pocketed door entrances are complete. Duct work and new stud framing materials have been delivered.

Central - Special Education/Student Service



Haul road and subgrade removal is complete. All sidewalks and curbs have been formed, poured and stripped. Top soil fine grading is complete and sod installation has begun. Irrigation system is complete. New landscape plantings are in progress. Courtyard gates have been reinstalled between the science and world languages hallways.

South - Pool Expansion



East wall exterior mechanical, electrical, and plumbing is complete. Roofers are due to return to complete the low roof of the new east side storage room. Vertical duct shafts are being constructed in the new east side storage room. Fascia AVB and finish paneling and roof coping remain. Northeast corner curtainwall framing is complete. Main entrance aluminum storefront doors have been hung. Door glazing remains. Toilet partitions have been installed in first and second floor restrooms. Tile in the pool vessel is in progress and is anticipated to take several weeks. Truss lighting material has been delivered and installation has begun. The video scoreboard has been delivered, lifted and set.