

BOND UPDATE #159

6.10.22

Here's what is going on with our bond projects:

1. The commencement ceremony for Ferndale High School's Class of 2022 is at 6 p.m. today, at Civic Field. Congratulations to all our graduating seniors; we wish you the best of luck in your future endeavors!
2. Work on the FHS campus has continued to progress during the past week. Some of the highlights are outlined below:

Grandstands

- The main structure of the Grandstands is looking great. The pre-manufactured press box was placed onto the stands by crane. Crews are currently installing seats and stairs, and continuing to detail out the entire assembly.

Athletic Wing

- Framing work is primarily complete except in the kitchen area, which will need to wait until all the overhead ductwork is complete.
- Mechanical and electrical installation is ongoing and expected to run through late June.
- Sheetrock painting is underway.
- Concrete pads for the lockers have been poured.
- The switchgear (main electrical panels) installation is underway.
- Gym equipment installation has begun. The basketball hoops have been installed, along with both large electronic scoreboards and the sound system speakers.
- The gym flooring arrived this week and prep work for the flooring will begin soon. The flooring itself will need to sit for two weeks to acclimate to the building before the start of the actual flooring installation.
- Window and siding installation is close to completion.
- Masonry at this end of the building will begin around June 20.

Academic Wing & Commons

- Painting on the second floor is ongoing and should be close to complete by the end of next week.
- The ceiling grid is complete on the west end of the first floor. Installation is ongoing on the west end of the second floor.
- Cabinet installation is ongoing. Installation will begin on the west end of the second floor soon.
- The Commons area stairs with concrete treads have now been completed. The middle set of stairs will receive precast treads and are expected to be installed over the next month.

- Siding work has made good progress and will likely be complete around the entire Commons area and Academic Wing by the end of June.
- Window installation has pretty much wrapped up and is looking good. Sun shades are now being installed and crews are making good progress.
- Installation of the storefront systems (the large windows that close in the stairwells and eventually the commons area) are moving along nicely. We anticipate this work to be close to finishing towards the end of June.
- Bathroom tile installation on the first floor is primarily complete. Crews will now shift to the locker rooms, since that area is now ready for them and will be the first portion of the facility to open.

CTE Village

- Crews are now forming the foundation walls in the Village.
 - Electricians and plumbers are currently installing underground piping in the area.
3. At the end of this week's update, you will find several photos of the Ferndale High School site with captions. You can also find more photos on the district website at the following link: [Bond 2019 - Ferndale School District \(ferndalesd.org\)](http://ferndalesd.org)

If you have questions or comments about any of the content of this update, please feel free to reach out to me or one of my colleagues.

Mark



Grandstands making good progress



Large electronic scoreboards in the Main Gym are installed



Commons area from the second floor balcony



Boiler installation in the Academic Wing



Tile installation on the first floor of the Academic Wing



Cabinet installation in the Academic Wing



Glass installation on the exterior of the Academic Wing



A great example of the classrooms' natural lighting

