

Crown Point Community School Corporation Construction Projects

Board Report

June 27, 2022



Table of Contents

Crown Point Community School Corporation Construction Projects

Board Report June 27, 2022

- **New Robert A. Taft Middle School**
- **High School Additions & Renovations**
- **Timothy Ball Elementary School Additions & Renovations**
- **Douglas MacArthur Elementary School Additions & Renovations**
- **Colonel John Wheeler Middle School Additions & Renovations**



Progress Photographs



Building Aerial

New Robert A. Taft Middle School:

- Began pouring slab on grade in academic wing
- Began exterior sheathing of academic wing
- Began cutting and placing stone on west parking lot
- Continued roofing of academic wing
- Continued prepping for slab on grade in academic wing
- Completed laying CMU exterior walls for main gymnasium
- Poured concrete pads in mechanical mezzanine



Progress Photographs



Slab on Grade in Academic Wing

New Robert A. Taft Middle School:

Next Four Weeks

- Begin interior metal stud walls in academic wing
- Begin above ceiling piping in academic wing
- Continue pouring slab on grade in academic wing
- Continue laying CMU walls for auditorium
- Set bar joists for main gymnasium



Progress Photographs



Athletic Addition

High School Additions & Renovations:

- Started sanitary plumbing underground rough-ins for classroom addition
- Completed digging and pouring footings for athletic addition
- Installed new boilers
- Continued hanging mechanical piping in fieldhouse



Progress Photographs



Performing Arts Addition

High School Additions & Renovations:

Next Four Weeks

- Begin structural roof demolition of Unit B for new classroom addition
- Begin laying CMU foundations for athletic addition
- Begin underground plumbing rough-ins for athletic addition
- Begin laying CMU foundations for performing arts addition
- Pour slab on grade for new classroom addition



Progress Photographs



Timothy Ball Elementary School Additions & Renovations:

- Started site demolition of east side of school
- Began work on site utilities on east side
- Began prep for west parking lot
- Poured footings for classroom addition
- Completed prep for classroom addition slab on grade

Classroom Addition



Progress Photographs



East Side Sitework

Timothy Ball Elementary School **Additions & Renovations:**

Next Four Weeks

- Begin laying exterior CMU walls for classroom addition
- Begin digging and pouring footings for east side additions
- Begin underground plumbing rough-ins for east side additions
- Continue interior corridor above ceiling mechanical piping
- Pave west parking lot with binder
- Pour slab on grade for classroom addition



Progress Photographs



Southeast Parking Lot

Douglas MacArthur Elementary School **Additions & Renovations:**

- Began demolition of southeast parking lot
- Began demolition of administration area
- Began demolition of mechanical, electrical, and plumbing systems in Unit B area



Progress Photographs



Administration Demolition

Douglas MacArthur Elementary School **Additions & Renovations:**

Next Four Weeks

- Begin to prep for footings for new classroom addition
- Continue sitework for southeast parking lot
- Continue demolition of mechanical, electrical, and plumbing systems in Unit B area
- Remove mechanical roof top unit and ductwork over lobby



Progress Photographs



Colonel John Wheeler Middle School Additions & Renovations:

- Began sitework for new parking lots
- Began demolition of studio/media area
- Stripped topsoil for new classroom addition and auditorium
- Demolished barn
- Completed demolition in nurse's clinic

New Auditorium and Classroom Addition



Progress Photographs



New South Parking Lots

Colonel John Wheeler Middle School **Additions & Renovations:**

Next Four Weeks

- Begin laying CMU walls in clinic / office area
- Continue working on south parking lots
- Continue interior corridor above ceiling mechanical piping
- Continue framing and rough-ins for studio/media area