



Project: Elida Local Schools

Week of: 08/24/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
08-31-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
08-31-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
09-16-2020	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed in Units B, C, and E
- Floor pour for the 2nd floor is complete
- Electrical, Mechanical and Plumbing in wall rough where needed
- Steel installation and decking is taking place in Unit B
- Wood blocking is taking place in Unit A and B
- AHU sets have started
- Veneer work continues on Unit A

Planned Activities for Next Week:

- Veneer will continue for Unit A
- CMU will continue in Units C (C 2nd floor), E
- Electrical and plumbing to follow masons
- AHU's will continue being set in place
- Roof blocking will continue where available
- Steel installation in B will continue
- Metal stud installation will begin where available
- Electrical overhead rough will start soon

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



AHU pieces being swung into place in the Unit A mezzanine



AHU piece set in the Unit A mezzanine

PHOTOS



Veneer and cavity insulation installed on Unit A



Unit B roof curbs above the kitchen area



Decking installed at the Unit A to Unit B connector



Steel and decking over Unit B corridor and media center



2nd floor classroom wing concrete pour Unit C complete



2nd floor classroom wing concrete pour Unit D complete

PHOTOS



Unit E classroom wing wall installation continues, West side



Unit E classroom wing wall installation continues, East side



Electrical panels in Unit C



Unit C classroom wing with metal stud track in place in preparation of metal studs



Unit C metal stairs have started to be installed West end of Unit C



Masonry bearing wall installed south of the stage area