



**GARMANN
MILLER**
ARCHITECTS
ENGINEERS

Construction Weekly

Project: Elida Local Schools

Week of: 08/03/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
08-10-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
08-10-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
08-19-2020	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed in Units B, C and D
- Floor pour for the gym is complete
- Electrical, Mechanical and Plumbing in wall rough where needed
- Steel installation and decking is taking place in Unit C and D
- Wood blocking is taking place in Unit A
- Stage CMU walls being installed

Planned Activities for Next Week:

- Concrete floor pour in student dining
- CMU will continue in Units B, C and D
- Electrical and plumbing to follow masons
- Electric panels will continue
- Roof blocking will continue where available
- Steel installation in C and D will continue
- Concrete prep and pour the 2nd floor of C and D

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Gym floor concrete pour is complete



Kitchen walls up North of student dining

PHOTOS



Floor prep taking place for student dining
concrete pour



Stage walls being installed



Unit C 2nd floor classroom floor decking
installed



Steel installation on Unit C for 2nd floor



Roofing materials stored on student dining
in preparation for dry in



Unit D precast topping installed for mezzanine