



**Project:** Elida Local Schools

**Week of:** 06/22/2020

### PROJECT TEAM

Owner: .....Elida Local Schools.....  
Architect: .....Garmann/Miller.....  
Construction Manager: .....Peterson Construction Company.....

### FUTURE MEETING DATES

| Date             | Time         | Location                   | Topic                        |
|------------------|--------------|----------------------------|------------------------------|
| 06-29-2020 ..... | 1300hrs..... | Peterson Job Trailer.....  | Contractor Progress Meeting  |
| 06-29-2020.....  | 1030hrs..... | Peterson Job Trailer.....  | Owner Project Update Meeting |
| 07-15-2020.....  | 1000hrs..... | Elida District Office..... | Core Meeting                 |

### PROGRESS UPDATE

#### Activities Taking Place This Week:

- CMU being installed in Units A, B, C and D
- Underground sanitary where available
- Underground electric where available
- Electrical, Mechanical and Plumbing in wall rough where needed
- Floor prep for concrete pours continues and concrete pours taken place
- Steel installation and decking continues

#### Planned Activities for Next Week:

- Concrete floor pours will continue
- CMU will continue in Units A, B, C and D
- Electrical and plumbing to follow masons
- Electric underground as areas are available
- Wall penetrations will go in as needed with masonry installation
- Steel erection will continue specifically in Unit A gym

### PROJECT ISSUES AND ACTION PLAN

| Issue             | Date Needed | Action |
|-------------------|-------------|--------|
| 1. None currently |             |        |



Bar Joists installed over the mechanical area of Unit A, East side of gym



View of student dining area with decking started

## PHOTOS



Unit D classroom wing CMU walls started



Decking installation taking place over the student dining area



Concrete pour prep taking place in the corridors of the B/C connector



Concrete pour completed from last week in Unit C area



Unit D classroom wing CMU wall installation



West end of the gym rake wall being completed