



**GARMANN
MILLER**
ARCHITECTS
ENGINEERS

Construction Weekly

Project: Elida Local Schools

Week of: 04/27/2020

PROJECT TEAM

Owner: Elida Local Schools
Architect: Garmann/Miller
Construction Manager: Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
05-04-2020	0900hrs	Peterson Job Trailer (Skype) ..	Contractor Progress Meeting
05-04-2020	1030hrs	Peterson Job Trailer (Skype) ..	Owner Project Update Meeting
05-20-2020	1000hrs	Elida District Office (Skype) ...	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed on the south gym wall
- Underground sanitary
- Underground electric
- Electrical, Mechanical and Plumbing in wall rough where needed
- Elevator pit being formed for concrete pour
- Water line installation continues

Planned Activities for Next Week:

- Elevator pit will be poured
- CMU will continue mostly at the gym area
- Electrical and plumbing to follow masons
- Electric underground in main electrical room
- Wall penetrations will go in as needed with masonry installation

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Underground electric being installed to the main electric room



South wall of the gym being erected

PHOTOS



In wall electrical roughs on the south wall of the gym



View from the south wall of the gym looking towards the south



View from the south wall of the gym looking at the cafeteria, stage, kitchen areas



Elevator Pit walls being formed and prepped for concrete



Underground water line installation on the southwest side of the property



Stone pad prepped and ready for vapor barrier prior to wire mesh install and concrete pour