



**GARMANN
MILLER**
ARCHITECTS
ENGINEERS

Construction Weekly

Project: Elida Local Schools

Week of: 04/13/2020

PROJECT TEAM

Owner: Elida Local Schools.....
Architect: Garmann/Miller.....
Construction Manager: Peterson Construction Company.....

FUTURE MEETING DATES

Date	Time	Location	Topic
04-20-2020	0900hrs.....	Peterson Job Trailer (Skype).....	Contractor Progress Meeting
04-20-2020.....	1030hrs.....	Peterson Job Trailer (Skype).....	Owner Project Update Meeting
04-15-2020.....	1000hrs.....	Elida District Office (Skype)....	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Interior footings to be completed this week
- Underground sanitary
- Underground electric
- Foundation block in Unit C, D and E
- Underground plumbing and sleeves
- Storm and water line installation continues

Planned Activities for Next Week:

- Elevator pit will be dug and poured
- CMU will continue mostly at the gym area
- Electrical and plumbing to follow masons
- Electric underground in main electrical room
- Wall penetrations will go in as needed with masonry installation

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Water line installation North of the new building



Storm installation along the North side of the property

PHOTOS



Column Pad outside of Unit A area



More column pads outside Unit A area



Underground plumbing stub ups in Unit A



Underground electrical piping in Unit A



Interior footings poured in Unit C



Interior footings being prepped for concrete